

Turner

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 018

Date: 4/3/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Ken Schroeder
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Medical Records Revisions		Pending

Reference	Required By	Days Req.	Amt Req.
CCO #1, CO #1 (BFHL)	4/10/2002	0	20,729

Notes:
Per County Change Order 1, Medical Records layout has been revised. This change order includes all additional work associated with this change. The revised layout of the area, as prepared by BFHL, is attached for your reference.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

008	1/3/2002		20,729	0	Lump Sum	Owner Directive
O: Medical Records design revisions		Revise the layout of Medical Records per 2 sketches dated 11/15/01				

Item No	Item Description	Amt Prop	Reference
001	Design fees	5,500	
002	Drywall / Cellings	1,138	
003	Casework / doors	0	
004	Mechanical	9,845	
005	Electrical / Lighting	3,008	
Level 002	General Liability Insurance	205	
Level 003	Fee	1,034	



Approved By:

Signature _____

Name _____ Date _____



Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 028

Date: 4/30/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Ken Schroeder
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Table with 3 columns: Description, Category, Status. Row: Corrections to Paint Scope, Pending

Table with 4 columns: Reference, Required By, Days Req, Amt Req. Row: Revision Order 2, 5/7/2002, 0, (48,349)

Notes: This change order refunds (\$45,914) in uncommitted funds from the Painting original budget as approved in Revision Order 2. Because this amount is deleted from the original contract scope, fee of (\$2,435) is also refunded in this change. This change order shall not be applied against the aggregate total of Eligible Changes referenced in Article 7.3 of 10/02/01 agreement between the County and TCCo.

Table with 8 columns: PCO No, Date, Reference, Amt Prop, Days Req, Category, Reason


Table with 4 columns: Description, Notes, Amt Prop, Days Req. Row: 132, 4/30/2002, (48,349), 0

Table with 3 columns: Item No, Item Description, Amt Prop Reference. Rows: 001 Deduct Paint Scope from base contract (45,914), Level 003 Fee (2,435)

Approved By:

Signature _____

Name _____ Date _____



K10 4

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 024 **Date: 4/9/2002**

To: Jim Sowerbrow County of San Mateo 222 W. 39th Street San Mateo, CA 94403	From: Dave Ruth Turner Construction Company 222 W. 39th Avenue San Mateo, CA 94403
--	--

Description	Category	Status
Demo Tile at Surgery Wall		Pending

Reference	Required By	Days Req	Amt. Req
CCO #8	4/16/2002	0	4,056

Notes
 Per County Change Order #8, the tile wall at surgery area (Column line A/15 - A/9) was demolished and removed to provide additional space for Pleon system. Subcontractor pricing is attached for reference.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
045	2/14/2002		4,056	0	Lump Sum	Owner Directive

O: Demo tile at column line A, sector 1

Item No	Item Description	Amt Prop Reference
001	Demo tile at column line A	3,814
Level 002	General Liability Insurance	40
Level 003	Fee	202

Approved By:
 Signature _____
 Name _____ Date _____



Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center

Project # #759600

Turner Construction Company

Tel: 650-573-3639 Fax: 650-522-9380

Change Order Request: 003

Date:

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Table with columns: Description, Category, Status. Row: Add 25-pair and 50-pair cabling, Approximate

Table with columns: Reference, Required By, Days Req, Amt Req. Row: JS email dated 2/15/02, 0, 4,096

Notes: Provide 25-pair cabling for Rooms 241 and 239. Provide 50-pair cabling for Room 227. See attached scope dated 2/14/02.

Table with columns: PCO No, Date, Reference, Amt Prop, Days Req, Category, Reason. Row: 049, 2/25/2002, 4,096, 0, Lump Sum, Owner Directive

Table with columns: Item No, Item Description, Amt Prop, Reference. Rows: 001 (25 Pair cable and credit for SB racks and vertical managers), Level 002 (General Liability Insurance), Level 003 (Fee)

Handwritten signature and date: 2-25-02

Approved By: Signature _____ Date _____ Name _____

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: D15 **Date: 3/29/02**

To: Jim Sowerbrow
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Ken Schroeder
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403


Description	Category	Status
Relocate Communications Ladder Racks		Pending

Reference	Required By	Days Req	Amt Req
	4/5/02	0	738

Notes
 Per conversation with Mike Costellano of ISD, the communications ladder racks in Room 222 have been relocated from 8' a.f.f. to 7' a.f.f. This change was made after the racks had been installed at 8' per specification. This change order is for the labor only to change the elevation of the racks.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
086	3/22/02		738	0	Lump Sum	Owner Directive
		O: Changes to data/telecom room	County has requested changes to the data telecom room.			

Item No	Item Description	Amt Prop	Reference
001	Relocate Ladder Racks	694	
Level 002	General Liability Insurance	7	
Level 003	Fee	37	



Approved By: _____
Signature _____
Name _____ **Date** _____

Turner

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 027 **Date: 4/26/2002**

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Ken Schroeder
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403


Description	Category	Status
Add 30A Circuits to telephone closets		Pending

Reference	Required By	Days Req	Amt. Req
CCO #19	5/3/2002	0	3,402

Notes:
Per County Change Order 19, 30 amp circuits have been installed in 3 of the telephone closets. ASI #15, which incorporates these changes, is attached for your reference. This change order includes pricing to install the 30A circuits and costs associated with electrical design revision.

POO No	Date	Reference	Amt Prop	Days Req	Category	Reason
092	4/2/2002		3,402	0	Lump Sum	Owner Directive
D: Add 30A circuits to telephone closets						

Item No	Item Description	Amt Prop	Reference
001	Add 30A circuits to telephone closet	2,199	
002	Design change for 30A circuits	1,000	
Level 002	General Liability Insurance	34	
Level 003	Fee	170	



Approved By: _____
Signature _____
Name _____ Date _____

*Ok to Issue
RO
4-30-02*

Turner

Change Order Request

Detailed, Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 025

Date: 4/15/2002

To:	Jim Sowerbrow County of San Mateo 222 W. 39th Street San Mateo, CA 94403	From:	Ken Schroeder Turner Construction Company 222 W. 39th Avenue San Mateo, CA 94403
------------	---	--------------	---

Description	Category	Status
Insulated Ceiling Tiles		Pending

Reference	Required By	Days Req	Amnt Req
CCO #24	4/22/2002	0	2,480

Notes:
Per County Change Order #24, sound insulation has been provided for all bathrooms in the Building 54 project scope. The bathroom ceiling tiles have been replaced with insulated ceiling tiles with sound dampening rating.

PCO No	Date	Reference	Amnt Prop	Days Req	Category	Reason
116	4/15/2002		2,480	0		
O: Insulated Bathroom Ceilings						



Approved By:

Signature _____

Name _____ Date _____



PL 5060 R106
Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 026

Date: 4/15/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Ken Schroeder
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Add cardkey software package		Pending

Reference	Required By	Days Req	Amt Req
4/12/02 email from js	4/22/2002	0	3,059

Notes:
Add Pegasys 1000 workstation software bundle to remote server located in Security office. This will enable a remote server location to monitor cardkey activity. This change order is for software and installation only. Computer to be provided by County.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
117	4/15/2002		3,059	0		

Cardkey software for remote server

Item No	Item Description	Amt Prop	Reference
001	Add Pegasys 1000 software bundle to remote server	2,876	
Level 002	General Liability Insurance	30	
Level 003	Fee	153	

Approved By:

Signature _____

Name _____

Date _____

Turner

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 016

Date: 4/1/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Ken Schroeder
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Wheelchair lift platform		Pending

Reference	Required By	Days Req	Amt Req
ASI #14	4/8/2002	0	7,612

Notes
Per ASI #14 (attached), the tube steel and supports at the wheelchair lift platform has been revised. These changes are necessary to support the new concrete stem wall installed as part of the OSHPD permit work excluded from the Building 54 contract. Pricing in this change order request includes the following work scopes:

1. Additional and revisions to the tube steel framing for the wheelchair lift.
2. Removal of light fixtures on the 2nd floor for out of sequence installation of steel I beam supports under the 3rd floor deck.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
091	4/1/2002		7,612	0	Lump Sum	Architect Directive

O: Wheelchair Platform Additional tube steel necessary for wheelchair platform.

Item No	Item Description	Amt Prop	Reference
001	Additional tube steel at platform	6,519	
002	Remove light fixtures for I beam	638	
Level 002	General Liability Insurance	75	
Level 003	Fee	380	

Approved By:

Signature _____

Name _____

Date _____

Handwritten initials/signature

Prolog Manager

Printed on: 4/29/2002 san mateo health

Page 1