



PI 5094

2/10/11

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 066

Date: 9/13/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Flooring at Med Records shelving		Approximate

Reference	Required By	Days Req	Amt Req
CCO #44	9/20/2002	0	660

Notes:
Per County Change Order 44, vct flooring was installed on the wood platform under the rolling files in Medical Records.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

Description	Notes
-------------	-------

221	7/22/2002		660	0		
O: Flooring at Med Records Shelves						

Item No	Item Description	Amt Prop	Reference
001	vct flooring at med records shelving	621	
Level 002	General Liability Insurance	7	
Level 003	Fee	33	

DLR

Approved By:

Signature _____

Name _____ Date _____

PS 5095
R1011

Turner

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 067

Date:

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Room 304 Revisions		Pending

Reference	Required By	Days Req	Amt/Req
CCO 45		0	3,959

Notes:
Per County Change Order 45, the following work was performed in Room 304:

1. window A/C unit removed
2. Obscure glazing and frame installed over three (3) existing louvered windows.
3. Filters, and housing, installed at existing air supply registers.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

Description	Notes
246	8/23/2002
O: Room 304	

Item No	Item Description	Amt Prop	Reference
001	Obscure glazing at Room 304	2,224	
002	Air filters at 304	1,499	
Level 002	General Liability Insurance	39	
Level 003	Fee	197	

DR

Approved By:

Signature _____

Name _____ Date _____



PI 5097
R011

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 068

Date: 9/13/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Staff Entrance		Pending

Reference	Required By	Days Req	Amt Req
	9/20/2002	0	1,079

Notes

Per County Change Order 46, glazing has been installed at the Staff Entrance in lieu of wire mesh. As part of this change, air supply and return was installed in the entrance vestibule.

Per conversation, a lock cylinder was not installed on the inside pair of doors. These doors may be locked / unlocked by "dogging down" the panic bar.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
245	8/23/2002		1,079	0		

Description	Notes
O: Staff Entrance	

Item No	Item Description	Amt Prop	Reference
001	Add lock cylinder to Door 264A	0	
002	Add supply and return air to Lobby 264	1,015	
Level 002	General Liability Insurance	11	
Level 003	Fee	54	

DLR

Approved By:

Signature _____

Name _____ Date _____

PI 5098

Turner

2011

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 065 Date: 9/12/2002

To: Jim Sowerbrower County of San Mateo 222 W. 39th Street San Mateo, CA 94403	From: Dave Ruth Turner Construction Company 222 W. 39th Avenue San Mateo, CA 94403
--	--

Description	Category	Status
Demo walls in administration		Approximate

Reference	Required By	Days Req	Amt Req
	9/19/2002	0	19,906

Notes

Per County Change Order 47, the perimeter walls in Phase 3 have been demo'd. As part of this work, the convector units have removed, new walls framed, and window sills provided.

Additional demolition of perimeter walls and convector units was required due to field conditions. The cost of this additional work was covered by the construction contingency. Those costs have been broken out of the subcontractor pricing and are not included in this change.

PCO/No	Date	Reference	Amt Prop	Days Req	Category	Reason
Description	Notes					

256	9/12/2002		19,906	0		
-----	-----------	--	--------	---	--	--

O: Demo Phase 3 perimeter walls

Item No	Item Description	Amt Prop	Reference
001	Demo Phase 3 perimeter walls	4,887	
002	Frame perimeter walls at Phase 3	9,742	
003	Window sills for Phase 3	2,232	
004	Remove convectors at Phase 3	1,385	
Level 001	General Conditions	500	
Level 002	General Liability Insurance	192	
Level 003	Fee	968	

DLR

Approved By:

Signature _____
 Name _____ Date _____

Turner

PI 5100
R1011

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 059

Date: 8/23/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Cafeteria Fire Sprinkler Credit		Pending

Reference	Required By	Days Req	Amt Req
CCO #38, TCCo COR #56, RO #9	8/30/2002	0	(15,199)

Notes:
This change order includes revised pricing for Fire Sprinkler work as part of the Cafeteria upgrades (TCCo Change Order Request 56, Revision Order 9). The pricing has been revised to \$54,686 and results in a credit of \$(15,199).

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

Description	Notes
247	8/23/2002
O: Cafeteria Fire Sprinkler deduct	(15,199) 0

Item No	Item Description	Amt Prop	Reference
001	Credit for revised fire sprinkler	(15,199)	

DLR

Approved By:

Signature

Name

oh J. 8/23/02

Date

Turner

PI 5101
L1011

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 062

Date: 8/23/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Linen Room Cart Guards		Pending

Reference	Required By	Days Req	Amt Req
	8/30/2002	0	1,965

Notes
 Per County Change Order 49, wall mounted "cart guards" will be installed in the Linen Room. Pricing for this work has been extrapolated from the Subcontractor pricing attached. Please note this scope amounts to \$1,874.44 of the subcontractors' attached pricing.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

239	8/23/2002		1,965	0		
-----	-----------	--	-------	---	--	--

O: Bumper guards at Linen

Item No	Item Description	Amt Prop	Reference
001	Bumper guards at Linen room	1,847	
Level 002	General Liability Insurance	19	
Level 003	Fee	98	

DR

Approved By:

Signature

Name

ok [Signature] 8/27/02

Date

Turner

PI 5104
R1011

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 064 **Date: 9/12/2002**

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
TC1 Racks Migration		Pending

Reference	Required By	Days Req	Amt Req
	9/19/2002	0	6,336

Notes:
This change estimate includes all work associated with the racks migration in TC1. The work scope included demo of abandoned wires, pull new communications cabling to 1st floor areas not included in Phase 5C project scope, and migrating communications equipment into racks installed as part of Phase 5C. The abandoned rack has been removed from TC1. Pricing includes rough in for one (1) wall mount phone in Private Dining.

PCO No.	Date	Reference	Amt Prop	Days Req	Category	Reason
---------	------	-----------	----------	----------	----------	--------

Description	Notes
257	9/12/2002

O: Racks Migration

Item No	Item Description	Amt Prop	Reference
001	Racks migration for TC1	5,486	
002	Wall mount phone in Private Dining	204	
Level 001	General Conditions	284	
Level 002	General Liability Insurance	60	
Level 003	Fee	302	

DKR

Approved By:

Signature _____

Name _____ Date _____

Turner

PI 5105
Holl

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 071

Date: 9/18/2002

To: Jim Sowerbrow
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Deduct tackboards and markerboards		Pending

Reference	Required By	Days Req	Amt Reg
	9/25/2002	0	(14,250)

Notes
This change order deducts tackboards and markerboards from the contract scope. Pricing credits established in Bid Package 6.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

Description	Notes
258	9/13/2002
O: Deduct for tkbd and mkbd	


Item No	Item Description	Amt Prop	Reference
001	Deduct tackboards from contract	(6,250)	
002	Deduct markerboards from contract	(2,600)	
003	Deduct 24" x 36" markerboards from contract	(5,400)	

DR

Approved By:

Signature

Name



Date

PI 5108

Turner ¹¹⁰¹¹

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 060

Date: 8/23/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Conduit for TC2 and FA Control		Pending

Reference	Required By	Days Req	Amt Req
	8/30/2002	0	470

Notes
As requested, an above ceiling conduit has been installed from the Fire Alarm Control Room to the Telephone Room. Subcontractor pricing is attached for your reference.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

226	7/26/2002		470	0		
O: Conduit for TC2						

Item No	Item Description	Amt Prop	Reference
001	Run conduit from security closet to TC2	442	
Level 002	General Liability Insurance	5	
Level 003	Fee	23	

DK

Approved By: *dk J. 8/27/02*
 Signature _____
 Name _____ Date _____

Turner

PI 5111
R/011

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 061

Date: 8/23/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Add Med Records receptacle		Pending

Reference	Required By	Days Req	Amt Req
	8/30/2002	0	590

Notes:
As requested, a dedicated receptacle for a copy machine has been installed in Medical Records. Subcontractor pricing is attached for reference.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

243	8/23/2002		590	0		
O: Med Records outlet						

Item No	Item Description	Amt Prop	Reference
001	Add dedicated copier outlet for Med Records	555	
Level 002	General Liability Insurance	6	
Level 003	Fee	29	

DK

Approved By:

Signature _____

Name _____ Date _____



Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
 222 W. 39th Avenue
 San Mateo, CA 94403

Project # #759600
 Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 069 **Date: 9/13/2002**

To: Jim Sowerbrow
 County of San Mateo
 222 W. 39th Street
 San Mateo, CA 94403

From: Dave Ruth
 Turner Construction Company
 222 W. 39th Avenue
 San Mateo, CA 94403

Description	Category	Status
Room 268 Perimeter Walls		Pending

Reference	Required By	Days Req	Amt Req
COR 53, COR 65	9/20/2002	0	(3,992)

Notes:
 This change request includes a credit for demo of Room 268 perimeter walls. The work was priced and approved in Change Order Request 53. The scope of this work was increased in County Change Order 47. Pricing for this work has been included in Change Order Request 65.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

259	9/13/2002		(3,992)	0		
-----	-----------	--	---------	---	--	--

O: Deduct Room 268 scope

Item No	Item Description	Amt Prop	Reference
001	Plaster Demo Room 268	(1,417)	
002	W4 wall at Room 268	(1,995)	
003	Cut / cap convector at Room 268	(580)	

JLR

Approved By:

Signature _____

Name _____ Date _____



Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 063

Date: 8/26/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Cap valve in dry storage		Pending

Reference	Required By	Days Req	Amt Req
	9/2/2002	0	704

Notes
As requested by Facilities Dept., we have installed a 4" cap on an existing leak in the dry storage (Cafeteria) fire hose cabinet. This work was performed on a time and materials basis.

PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
--------	------	-----------	----------	----------	----------	--------

Description	Notes
142	5/6/2002
O: Dry storage fs leak	

Item No	Item Description	Amt Prop	Reference
001	Cap fire sprinkler leak in dry storage	662	
Level 002	General Liability Insurance	7	
Level 003	Fee	35	

DLR

Approved By:

Signature _____

Name _____ Date _____

Turner

PI 5118
R1011

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 072

Date: 9/18/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Deduct wheelchair platform revisions		Pending

Reference	Required By	Days Req	Amt Req
	9/25/2002	0	(6,519)

Notes
This change request deducts credits approved in Change Order Request #16 (revisions to wheelchair platform). Revisions to the platform tube steel were not necessary. Platform as installed conforms with original contract documents.


PCO No	Date	Reference	Amt Prop	Days Req	Category	Reason
260	9/18/2002		(6,519)	0		
O: Deduct wheelchair platform tube steel						
Item No	Item Description	Amt Prop	Reference			
001	revised tube steel for wheelchair lift	(6,519)				

DLK

Approved By:

Signature

Name



Date

Prolog Manager

Printed on: 9/18/2002 san mateo health

Page 1

PI 5119
R/011

Turner

Change Order Request

Detailed (with Breakdown of PCOs), Grouped by Each Number

San Mateo County Health Center
222 W. 39th Avenue
San Mateo, CA 94403

Project # #759600
Tel: 650-573-3639 Fax: 650-522-9380

Turner Construction Company

Change Order Request: 070

Date: 9/16/2002

To: Jim Sowerbrower
County of San Mateo
222 W. 39th Street
San Mateo, CA 94403

From: Dave Ruth
Turner Construction Company
222 W. 39th Avenue
San Mateo, CA 94403

Description	Category	Status
Spawled Exterior Plaster		Pending

Reference	Required By	Days Req	Amt Req
	9/23/2002	0	22,094

Notes

As requested, the spawled concrete at the exterior of the building has been repaired. Repairs were made in accordance with guidelines prepared by Holmes Culley (see attached).

PCO No.	Date	Reference	Amt Prop	Days Req	Category	Reason
---------	------	-----------	----------	----------	----------	--------

205	7/8/2002		22,094	0		
-----	----------	--	--------	---	--	--

O: Spauling Concrete

Item No	Item Description	Amt Prop	Reference
001	Engineering for spauling concrete	1,950	
002	Patch spauling concrete	18,824	
003	Paint prime at spawled concrete	0	
Level 002	General Liability Insurance	218	
Level 003	Fee	1,102	

DS

Approved By:

Signature

Name

Date

Prolog Manager

Printed on: 9/18/2002 san mateo health

Page 1