

# San Mateo County Youth Services Center - Project No. P7T01

Revision Order Breakdown

Vendor: Turner Construction Co.

Revision Order # 15

Page 1 of 1

No.	Description of the Change	Amount	Days
1	Provide sub-drainage system for building pads and modify drainage system along north side of the T1 roadway. (PI 35A, PCO 103)	122,608.00	0
2	Revise rough site grading plans to comply with final building design. Amend grading contract to comply with revised site grading plans. (PI 36A, PCO 102)	126,001.00	0
3	Revise specifications for the fence for the temporary detention yard. (PI 38A, PCO 101)	0.00	0
4	Spread and dry out saturated soil until moisture content is suitable for fill and compaction. The encountered condition was different than anticipated by the bid documents. The County is responsible for differing site conditions. (PI 39A, PCO 105)	186,923.00	0
5	Transfer original project work from utility contractor to grading contractor to accelerate completion of Parking Lot 4. (PI 40A, PCO 108)	160,514.00	0
6	Lime treat soils under building pads 1, 4, 5, 6, 7, 8 and 16 to achieve suitable compaction in accordance with geotechnical engineer's recommendation. (PI 46A, PCO 125)	86,680.00	0
<b>TOTAL</b>		<b>\$ 682,726.00</b>	<b>0</b>