## Ticonderoga Project EIR Schedule\*

ID	Task	Duration	Start	Finish	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
1	Authorization to Proceed	1 day		Wed 2/28/07	7	2/28											
2	Kick-Off Meeting	1 day	Mon 3/5/07	Mon 3/5/07	7	<u>-</u> 3/5											
3	Collect and Review Existing Information	8 days	Tue 3/6/07	Tue 3/13/07	7	<u> </u>											
4	Prepare Admin Draft Initial Study	22 days	Wed 3/14/07	Wed 4/4/07	7		₽										
5	Agency Consultation	8 days	Thu 4/5/07	Thu 4/12/07	7		<b>L</b>	5/4									
6	County Review of Admain Draft Initial Study	14 days	Fri 4/13/07	Thu 4/26/07	7			ነ									
7	Prepare Final Initial Study	7 days	Fri 4/27/07	Thu 5/3/07	7			<b>Š</b>									
8	Issue Initial Study	1 day	Fri 5/4/07	Fri 5/4/07	7			5/4									
9	30-Day Scoping Period	30 days	Sat 5/5/07	Sun 6/3/07	7			Ž	₽								
10	Scoping Meeting	1 day	Tue 5/15/07	Tue 5/15/07	7			<u> </u>	15								
11	Meeting to Discuss Comments	1 day	Mon 6/4/07	Mon 6/4/07	7				6/4								
12	Prepare Technical Studies for EIR	21 days	Tue 6/5/07	Mon 6/25/07	7												
13	Meeting to Discuss Technical Studies	1 day	Tue 6/26/07	Tue 6/26/07	7					6/26							
14	Prepare ADEIR	30 days	Wed 6/27/07	Thu 7/26/07	7					$ lap{4}$							
15	County Review of ADEIR	15 days	Fri 7/27/07	Fri 8/10/0	7						<b>_</b>						
16	Meeting to Review Comments on ADEIR	1 day	Sat 8/11/07	Sat 8/11/07	7						8/	11					
17	Prepare Screencheck EIR	14 days	Sun 8/12/07	Sat 8/25/07	7						Ď	1					
18	County Review of Screencheck EIR	10 days	Sun 8/26/07	Tue 9/4/07	7							<b>്</b> വ					
19	Prepare and Publish Draft EIR and NOC	8 days	Wed 9/5/07	Wed 9/12/07	7							<b>b</b>					
20	45-Day DEIR Review Period	45 days	Thu 9/13/07	Sat 10/27/07	7												
21	Planning Commission Public Hearing	1 day	Wed 10/10/07	Wed 10/10/07	7								<b>1</b> 0	/10			
22	Meeting to discuss comments on DEIR	1 day	Sun 10/28/07	Sun 10/28/07	7									10/28			
23	Prepare Draft Final EIR	15 days	Mon 10/22/07	Mon 11/5/07	7								9	<b>Þ</b> 1			
24	County Review Draft FEIR	7 days	Tue 11/6/07	Mon 11/12/07	7												
25	Draft MMRP and Findings	7 days	Tue 11/13/07	Mon 11/19/07	7									<u> </u>			
26	County Review MMP and Findings	7 days	Tue 11/20/07	Mon 11/26/07	7									Ď	H		
27	Prepare FEIR	15 days	Tue 11/27/07	Tue 12/11/07	7										<b>Č</b>		
28	Publish FEIR and Circulate	10 days	Wed 12/12/07	Fri 12/21/07	7										Ď		
29	Planning Commission Hearing	1 day	Wed 1/9/08	Wed 1/9/08	3											<b>1/9</b>	1
30	Board of Supervisors Hearing	1 day	Tue 1/22/08	Tue 1/22/08	3												1/22
31	File NOD with State Clearinghouse	1 day	Wed 1/23/08	Wed 1/23/08	3												1/23

<sup>\*</sup> This schedule does not reflect one (1) meeting with County staff and one (1) Board of Supervisors Hearing. These events can be scheduled as needed once work commences.